

4. Purpose and scope.

The aim of this document is to describe the installation and assembly of temporary workshops (Electrical, Mechanical, Welding). It will be the main workshops for the different activities of the sites (Civil Works, Tunnelling works, finishing works, architectural and M&E works)

of necessary methods, equipment, material, quality control, environmental, safety measures and guideline procedures.

This method statement describes the installation of 3x workshops of the below dimensions and specification:

- 11.00 m width x 12 m length x 5m eave height (6,43 m ridge height)
- Main structures:
 - 40' stacked container
 - 12m gable steel structure
 - cladding
- Door for each workshop 4 m width x 3,90 m height
- Platform with stair case for the top container
- 8x rain guttering 12 m

